

"Confirmed"

By Tashkent region khokimiyat

ROADMAP

For the relocation of graves in the construction area of the "New Tashkent" International Airport

This **ROADMAP** has been developed in accordance with the Law of the Republic of Uzbekistan No. URQ (ЎПҚ) - 276 dated December 27, 2010 **"On Burial and Funeral Services"**, the Resolution of the President of the Republic of Uzbekistan No. PP (ПҚ) - 353 dated November 25, 2025 **"On Measures to Implement the Project "Construction of the New Tashkent International Airport"**, the Resolution of the Cabinet of Ministers of the Republic of Uzbekistan No. 101 dated April 4, 2011, and the requirements of SanPiN No. 0298-11

No.	Stage	Duration (weeks)	Main works	Responsible	Result
1	Initiation and mobilization	1 week	1. Creation of a commission; 2. Appointment of contractors (district landscaping departments)	Tashkent region khokimiyat	Decision (order)
2	Inventory	1 week	1. Determining the boundaries of graves; 2. Photographic recording; 3. Preparation of inventory results	Cadastre, contractors (District landscaping departments)	Inventory results
3	Social consultations	1–2 weeks (parallel)	Informing the population, meetings with local communities and religious organizations	Ortachirchik and Quychirchik district khokimiyats, Religious organizations	Minutes
4	Identification of new burial sites	1 week	Selecting new locations within existing cemeteries	Ortachirchik and Quychichirchik district khokimiyats, District landscaping departments	List
5	Agreements (SES and other bodies)	2 weeks	1. Obtaining a sanitary permit for exhumation; 2. Agreeing on new locations	SES, Ortachirchik and Quychichirchik district khokimiyats	Permits

No.	Stage	Duration (weeks)	Main works	Responsible	Result
6	Allocation of land plots	2 weeks	Allocation of plots from the territory of existing cemeteries for reburial based on SES permits	Khokimiyat of Tashkent region	Decision (order)
7	Preparation of reburial sites	2–3 weeks	Preparation of infrastructure in selected areas	Ortachirchik and Quychichirchik district khokimiyats, district landscaping departments	Ready plots
8	Exhumation	3–4 weeks	Execution of works and documents in accordance with SanPiN requirements	district landscaping departments, SES	Exhumation documents
9	Transportation	3–4 weeks	Transportation in accordance with sanitary regulations	district landscaping departments	Delivery
10	Reburial	3–4 weeks	Reburial according to religious customs	district landscaping departments, religious organizations	Completed funeral arrangements
11	Documentation and completion	4 weeks	Preparation of final acts and updating of the burial registry	Khokimiyat of Tashkent region, Ortachirchik and Quychichirchik district khokimiyats, district landscaping departments	Final report